# Completion Report

| | | |
|---|---|---|
| 1 | Name of Wok | Improvements to drain at Main and cross roads near STP Plant BTS Layout in Bagalagunte Ward No.14, T. Dasarahalli Sub Division. |
| 2 | Sanctioned Estimate No.& Date | EE/DD/AS/32/18-19, Dt. 01-12-2018 |
| | | EE/DD/TS/08/18-19 Dt. 30-07-2018 |
| 3 | Head of Acount which is Chargeable | 014-18-000233, P Code-1771 |
| 4 | Enstrument Order No. & Date | EE/DD/WO/273/18-19 Dt. 10-12-2018 |
| 5 | Name of Contractor | Shivaram R |
| 6a | Time Stipulated for Completion of work | 90 days |
| b | Delay in execulation of work | — |
| 7 | Measurement recorded in MB | MB No. - 34469/18-19 |
| | Page No | 346801 to 346810 |
| 8 | check Measurment of the Asst | |
| | Exe. Eng./ Exe.Eng. On | |
| 9 | Name of the Office / Official | Asst.Executive Enginner |
| | incharge of the work | T.Dasarahalli Sub Division |
| 10 | a)Assistant Engineer | K P Umesh |
| | b) Asst. Exe. Engineer | Vijaya Kumar. |

| Sanctioned Estimate amount | Amount claims as per actually vide as per bills | Excess | Savings (Rs) |
|---|---|---|---|
| 100.00 Lakhs | 9881910=00 | — | 118090=00 |

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057